

AMAT Taiwan Renewable Electricity Advisory — Project Charter and Ways of Working v0.1

> Status : PRE-KICKOFF DRAFT。除 KNOWN 外皆須在正式專案驗證。本文件不是已同意的 AMAT scope 或 governance。

1. Charter at a glance

Item	v0.1 position	Status / validation
Project purpose	建立可執行的台灣再生能源採購路徑：從需求 / gap、portfolio、market engagement、RFQ、評估、談判到 execution governance	HYPOTHESIS；與 SOW / sponsor 確認
Primary outcome	讓 AMAT 能以 evidence-based、cross-functional、可審批的方式選擇並落地採購組合	HYPOTHESIS
Success evidence	決策口徑一致、inputs 可追溯、選項可比較、風險被清楚接受、合約與 execution handoff 完整	HYPOTHESIS
Client sponsor	TBD WITH CLIENT	kickoff 前指定
Delivery owner	Optimum Project Lead / Taiwan Lead	確認 named owner
Phase structure	1.x define / align；2.x market / evaluate；3.x negotiate / execute	KNOWN methodology；commercial scope 待核對
Working method	Define → MVP → Review → Correct → Expand	KNOWN Optimum delivery principle

2. Objectives and non-objectives

Objectives

- 先確認 client decisions 與使用者，再決定分析深度與格式。
- 建立 baseline / residual gap 與採購組合的可追溯口徑。
- 用一致資訊欄位掃描、接觸、比較與篩選市場選項。
- 把 commercial review、legal advice、negotiation authority 與 internal approval 清楚區分。
- 將簽約成果交接成可長期追蹤的 execution governance。

Non-objectives unless explicitly contracted

- 提供法律、稅務、會計、工程或投資保證。
- 代表 AMAT 作未授權承諾、簽約、揭露 client identity / exact volume。
- 為特定供應商背書，或保證市場價格 / availability / project COD。
- 以未驗證 AMAT-specific facts 建立 recommendation。

3. Initial scope map and decision gates

Gate	Decision	Evidence required	Default approver hypothesis
G0 Kickoff	charter、scope interpretation、owners、cadence	expectation answers、RACI、workplan	Client sponsor + Optimum lead
G1 Requirements	baseline boundary、target、data treatment	data quality report、interview findings	Sustainability + Facilities + Procurement
G2 Portfolio	target portfolio / scenarios to pursue	gap model、scenario comparison、risk / cost / timing	Steering group
G3 Market launch	disclosure boundary、supplier universe、engagement method	market scan、conflict check、authorization	Sponsor + Procurement + Legal
G4 RFQ	bidder list、requirements、evaluation weights	bidder pack、response template、scorecard	Procurement / decision owner
G5 Shortlist	shortlist / reserve / stop	normalized bids、DD、risk assessment	Steering group

Gate	Decision	Evidence required	Default approver hypothesis
G6 Negotiation mandate	priorities 、 walk-away 、 concession authority	commercial term baseline 、 issue list	Authorized decision group
G7 Select / sign	counterparty / structure 、 risk acceptance 、 signing authority	final comparison 、 legal advice 、 readiness checklist	Client-authorized approvers
G8 Go-live	readiness / transition to BAU	CP closure 、 systems / wheeling / certificates / contacts	Business owner + implementation owners
G9 Performance	corrective action / renewal / escalation	expected-vs-actual 、 certificate / settlement reconciliation	BAU governance

All AMAT-specific approvers are TBD WITH CLIENT.

4. Stakeholder and RACI hypothesis

Activity	Client sponsor	Sustainability / RE100	Procurement	Facilities / Energy	Finance	Legal	Global / Regional	Optimum
Success criteria / scope	A	R/C	C	C	C	C	C	R
Baseline / load data	I	C	I	R	C	I	C	A/C
Target / claims treatment	I	R	C	C	I	C	A/C	C
Portfolio recommendation	A	R	R	C	C	C	C	R
Market engagement	I	C	A/R	C	I	C	I	R
Evaluation / shortlist	A	C	R	C	C	C	C	R
Contract / negotiation	A	C	R	C	C	A/R	C	commercial R / legal C only

Activity	Client sponsor	Sustainability / RE100	Procurement	Facilities / Energy	Finance	Legal	Global / Regional	Optimum
Signing / implementation	A	C	R	R	C	R	C	C / PMO

RACI is a HYPOTHESIS. Named people、authority limits 與 legal counsel role 必須在 G0 / G1 確認。

5. Ways of working

Before any material task

Task brief 必須回答 Objective、Expected Output、Intended Use、Approach、Inputs、Unknowns、Questions to Confirm、First MVP、Review Point、Definition of Done。沒有這十項，不進入長時間 production。

Review rhythm

Forum	Default purpose	Proposed cadence	Output
Analyst / Optimum review	方法、evidence、preliminary judgement	working days as needed	corrected MVP / review note
Client working session	解開資料 / 假設 / design 問題	biweekly HYPOTHESIS	decisions / actions / client questions
Steering / sponsor review	gate decision、risk acceptance、scope change	monthly or at gate HYPOTHESIS	signed-off decision record
Market interaction	取得可比較的供應資訊，不做未授權承諾	controlled by 2.2 protocol	interaction record / red flags

Review SLA hypothesis

- Pre-read：重要 decision material 原則上會前 2 個工作天。
- Working review：指定 reviewer 原則上 2 個工作天內回覆或說明新日期。
- Decision：若未定案，必須記錄 pending owner、missing evidence、latest-needed date，不把沉默視為同意。
- Urgent issues：confidentiality、false commitment、material scope / price / legal exposure 立即升級。

6. Decision process

1. Analyst 明確陳述 decision requested，而不只報告活動。
2. 將 KNOWN、HYPOTHESIS、TBD、SYNTHETIC、RESEARCH REQUIRED 分開。
3. 列 feasible options、recommendation、trade-offs、required evidence、reversibility。
4. Decision owner 可選 Approve / Approve with conditions / Request revision / Defer / Stop。
5. 48 小時內將 rationale、conditions、actions、owner、date、affected artifacts 寫入 Decision log。
6. 對 scope、cost、timeline 或 assumption baseline 的重大改變，進 Change log。

7. Issue and escalation process

Trigger	Immediate action	Escalation owner	Target response
Confidentiality / accidental disclosure	Stop / Report / Contain / Document	Project Lead + authorized security contact	Immediate
Unclear authority / market commitment	Pause external response	Project Lead + Procurement / Legal	Before reply
Data issue changes decision materially	Flag range / sensitivity; do not hide	Workstream owner + sponsor	Before gate
Scope / timeline impact	Log change with options and consequences	Project Lead + client sponsor	Next steering or urgent review
Potential conflict	Pause affected contact; document; consider recusal / barrier	Project Lead	Before engagement

8. First four-week workplan hypothesis

Timing	Client-facing objective	Optimum MVP	Decision / handoff
Week 0	kickoff / governance	charter、questions、initial RACI、controls	G0
Week 1	launch data / interviews	data request guide、tracker、interview guide	data owners / dates
Week 2	understand Taiwan procurement choices	workshop pre-read / workshop	workshop learning / decisions

Timing	Client-facing objective	Optimum MVP	Decision / handoff
Week 3	lock baseline method	synthetic model + initial client mapping	calculation boundary / gaps
Week 4	preview portfolio choices	2–3 scenario MVP	inputs for G2

Actual dates、sequencing 與 availability 均 TBD WITH CLIENT。

9. Initial expectation-validation questions

Question	Why it matters	Proposed owner	Needed by
成功完成後，AMAT 內部要做出哪 3–5 個 decisions？	決定 deliverable 的用途與深度	Client sponsor	G0
哪些成果需 Taiwan、regional、global approval？	決定 stakeholder / timeline / pre-read	Sponsor	G0
本案優先解決 target compliance、cost visibility、execution certainty 或其他目的？	決定 scenario weights	Sponsor + Sustainability	G1
Sites / entities / load / target boundary 如何定義？	決定 1.4 model scope	Sustainability + Facilities	G1
誰擁有 demand forecast、existing procurement、budget 與 contract data？	決定 data request owner	Sponsor	Week 1
何時可揭露 AMAT identity、volume band、site 或 timing 給市場？	避免資訊過度揭露	Procurement + Legal	Before 2.2
哪些 commercial / legal topics 必須由 AMAT counsel 主導？	區分 commercial review / legal advice	Legal	Before 3.2
哪些 timeline 是 externally fixed、哪些可調？	形成 critical path	Sponsor	G0
既有 internal procurement / approval / vendor onboarding 規則是什麼？	RFQ、shortlist、signing 可執行性	Procurement	G1 / G4

Question	Why it matters	Proposed owner	Needed by
決策延遲或資料缺口時，誰可接受 assumption / range ?	防止 analysis 無限等待	Sponsor	G0

10. Immediate post-kickoff actions

- 48 小時內發出 minutes、decision / assumption / action log 更新。
- 指派 1.2 data owners 與 1.3 participant / workshop objectives。
- 確認文件 repository、classification、review naming / version rule。
- 對 proposal / SOW 與 charter 差異提出 change / clarification，不默認擴張 scope。
- 安排 G1 requirements review 與 G2 portfolio review 的 provisional dates。